

	Name	Duration	Start	Finish
1	E18 - 19 EHA Construction Start - End Dates	70 days	17/09/18...	21/12/18...
2	Huntingdonshire Schemes	56 days	17/09/18...	03/12/18...
3	Hunts Start Date	0 days	17/09/18 ...	17/09/18 ...
4	Mill Road, Great Gidding (0730 - 1830) - Closure	5 days	17/09/18 ...	21/09/18 ...
5	C89 Hod Fen Drove (24/7 closure) - Closure	29 days	17/09/18 ...	25/10/18 ...
6	B1050 Somersham (24/7 Closure) - Closure	25 days	29/10/18 ...	30/11/18 ...
7	B1086 Somersham (2000 - 0600) - Closure	3 days	06/11/18 ...	09/11/18 ...
8	Hunts Package Float	1 day	03/12/18 ...	03/12/18 ...
9	Hunts Completion Date	0 days	03/12/18 ...	03/12/18 ...
11	East Cambridgeshire Schemes	33 days	01/10/18...	14/11/18...
12	East Start Date	0 days	01/10/18 ...	01/10/18 ...
13	Lynn Road, Ely (2000 - 0600) - Closure	7 days	01/10/18 ...	09/10/18 ...
14	A10 Littleport Bypass (2000 - 0600) - Closure	9 days	09/10/18 ...	19/10/18 ...
15	A10 Lynn Road (2000 - 0600) - Closure	11 days	22/10/18 ...	05/11/18 ...
16	A10 Little Thetford (2030 - 0530) Closure	5 days	29/10/18 ...	02/11/18 ...
17	A142 Witcham Toll (2000 - 0600) - Closure	7 days	05/11/18 ...	14/11/18 ...
18	East Package Float	1 day	14/11/18 ...	14/11/18 ...
19	East Completion Date	0 days	14/11/18 ...	14/11/18 ...
21	South Cambridgeshire Schemes	70 days	17/09/18...	21/12/18...
22	South Start Date	0 days	17/09/18 ...	17/09/18 ...
23	A1307 Haverhill Road (2000 - 0600) - Convoy	7 days	17/09/18 ...	25/09/18 ...
24	A1307 Horseheath Bypass (2000 - 0600) - Convoy	5 days	26/09/18 ...	02/10/18 ...
25	A1307 Cambridge Road (2000 - 0600) - Convoy	4 days	03/10/18 ...	08/10/18 ...
26	A1303 Madingley Road (2130 - 0530) - Closure	3 days	03/12/18 ...	05/12/18 ...
27	A603 Barton RAB (2000 - 0600) - Closure	9 days	10/12/18 ...	20/12/18 ...
28	A603 VRS (0930 - 1530) - Lane Closure	45 days	24/09/18 ...	23/11/18 ...
29	South Package Float	1 day	21/12/18 ...	21/12/18 ...
30	South Completion Date	0 days	21/12/18 ...	21/12/18 ...
32	Greater Cambridgeshire Partnership Schemes	39 days	24/09/18...	15/11/18...
33	GCP Start Date	0 days	24/09/18 ...	24/09/18 ...
34	Walnut Tree Avenue (0730 - 1830) - Closure	2 days	24/09/18 ...	25/09/18 ...
35	Fen Road, Milton (0730 - 1830) - Closure	3 days	26/09/18 ...	28/09/18 ...
36	Cambridge Road, Milton (2000 - 0600) - Closure	3 days	10/11/18 ...	14/11/18 ...
37	GCP Package Float	1 day	15/11/18 ...	15/11/18 ...
38	GCP Completion Date	0 days	15/11/18 ...	15/11/18 ...

